

ELECTRICAL BUILDING SERVICES CONSULTANTS P.O. Box 15, SHERWOOD Q. 4075 Phone: (07) 3278 4375 Fax: (07) 3716 0222 Website: www.edg.net.au Email: brisbane@edg.net.au

PROJECT NAME

LIGHTING COMMISSIONING CHECKLIST

PROJECT NUMBER

REVISION - DATE			
System name:	Area / stage:		
Installation company name:			
Address: Phone	number:		
Contact name: Phone number:			
Task / Stage	Person responsible	Signature	Tick
Critical offset distances of luminaries or structures have been achieved			
Electrical installation meets recommendations of AS 3000			
Numbering of cables in distribution boxes is to drawing			
Numbering of distribution boxes is to drawing			
Grouping of luminaries is to drawing			
Groups of luminaries are assigned to the correct position in grid switch or grid single circuit dimmer			
emergency lighting complies with recommendations of AS 2293			
Luminaries and remote control gear are of the correct make and type			
Fixed luminaries have been installed at the correct orientation			
fluorescent lamps have the correct phosphor			
Spot lamps are of the correct make, beam angle and rating			
discharge lamps have the correct correlated colour temperature (CCT)			
All lamps are the correct wattage and voltage ratings			
Recessed adjustable luminaries are aimed correctly			
Surface removable luminaries have been installed on tracks and trusses			
Surface removable luminaries have been aimed/focused on tracks and trusses			
Focus notes have been drawn up to allow for re-aiming after maintenance			



ELECTRICAL BUILDING SERVICES CONSULTANTS P.O. Box 15, SHERWOOD Q. 4075 Phone: (07) 3278 4375 Fax: (07) 3716 0222 Website: www.edg.net.au Email: brisbane@edg.net.au

Exterior Floodlights have been aimed to drawing and according to terms of planning permission (particularly relevant for sports installations)	
Mains voltage, line and lamp currents have been checked at the control gear on exterior floodlighting schemes, particularly for sports	
Permanent colour filters have been installed	
Horizontal illuminance on horizontal task(s) is at specified level	
Vertical illuminance on vertical task(s) is at specified level	
Horizontal illuminance over area(s) is at specified level	
Vertical illuminance on walls is at specified level	
Ratios of illuminances are at specified amounts	
Interior luminances are at sppecified levels	
Disablility glare is at or below specified level(s) at a specified point(s) in a specified direction(s)	
Threshold increment, unifority spacing and luminance of a street lighting scheme complies with recommendations of AS 1153	
Time switches have been installed and are working	
Time switches have had their opertaing times chosen	
Time switches have been programmed properly with the chosen times	
Photocell systems operate according to design intent	
Illuminance trigger levels have been chosen (on adjustable photocell systems)	
Illuminance trigger levels have been set (on adjustable photocell systems)	
PIR detector systems are installed and working correctly	
PIR detector systems are programmed and operate correctly	
FM radio switches have been configured to the relevant receivers	
Control signal cables have been wired between dimming fluorescent ballasts, without cross-over, allowing all ballasts to dim when DC voltage is applied	



ELECTRICAL BUILDING SERVICES CONSULTANTS P.O. Box 15, SHERWOOD Q. 4075 Phone: (07) 3278 4375 Fax: (07) 3716 0222 Website: www.edg.net.au Email: brisbane@edg.net.au

System producing control signal output voltages is working		
Lighting levels associated with control signal voltages have been chosen		
Lighting levels associated with control signal voltages have been programmed		
Preset rack control system has data cables installed between plates and racks but not terminated		
Preset rack control plates fitted and data cables terminated		
Preset rack control system: main 'dimmer rack' mounted to wall mains cabling marked and terminated but data cables not terminated		
Preset rack control system: data cables terminated in dimmer rack		
Preset rack control system: control cables installed between luminaries and control devices but not terminated		
Preset rack control system: control cables in luminaries and control devices terminated		
Preset rack control system: setting of states, times and levels chosen		
Preset rack control system: setting of states, times and levels programmed		
Ethernet and digital multiplex (DMX) systems: termination resistors have been fitted where necessary and screened cables have been used		
Timed show control system is working		
Timed show control system has a programmer		
Timed show control system designer has instructed programmer		
Timed show control system program has either been written up on paper or backed up in software format		
BMS is working		
BMS Lighting levels and switching times have been chosen		
BMS Lighting levels and switching times have been programmed in		
Combined BMS and preset rack control systems work together properly		
BMS or other control systems are understood by building staff and have been written up		
Installer:		
Witnessed by:	Position: Designer	
Company:	Date:	
Witnessed by:	Position: Commissioning engineer	



ELECTRICAL BUILDING SERVICES CONSULTANTS P.O. Box 15, SHERWOOD Q. 4075 Phone: (07) 3278 4375 Fax: (07) 3716 0222 Website: www.edg.net.au Email: brisbane@edg.net.au

Company:

NOTES:

Date: